

# **JEFFERSON ELEMENTARY SCHOOL DISTRICT**

**SCHOOL FACILITIES PROGRAM  
CLOSE-OUT PERFORMANCE AUDIT**

**JEFFERSON ELEMENTARY SCHOOL  
PROJECT NO. 57/68544-00-001**

**JEFFERSON ELEMENTARY SCHOOL DISTRICT  
JEFFERSON ELEMENTARY SCHOOL  
TABLE OF CONTENTS  
PROJECT NO. 57/68544-00-001**

---

	<u>Page</u>
Independent Auditor's Report on Performance.....	1
Objectives, Scope and Methodology .....	2
Hard Construction Cost Ratio .....	4
Schedule of School Facility Program Summary of Final Project Funding .....	5
Schedule of School Facility Program Determination of Project Savings .....	6
Schedule of School Facility Program Site Grant Adjustments Summary .....	7
Schedule of School Facility Program Summary of Audit Findings and Views of Responsible Officials .....	8

**INDEPENDENT AUDITOR'S REPORT ON PERFORMANCE**

Governing Board  
Jefferson Elementary School District  
Tracy, California

We were engaged to conduct a close-out performance audit of the Jefferson Elementary School District's (the District) School Facilities Program Project #57/68544-00-001.

We conducted this performance audit in accordance with generally accepted government auditing standards. Those standards require that we plan and perform the audit to obtain sufficient, appropriate evidence to provide a reasonable basis for our findings and conclusions based on our audit objectives. We believe that the evidence obtained provides a reasonable basis for our findings and conclusions based on our audit objectives.

Our audit was limited to the objectives listed within the report which includes determining the District's compliance with the performance requirements as referred to in Education Code Section 41024 for a LEA agency that receives any funds, commencing April 1, 2017, pursuant to the Leroy F. Greene School Facilities Act of 1998 (Chapter 12.5 (commencing with Section 17070.10) of Part 10 of Division 1 of Title 1 of the Education Code) and the *2020-21 Guide for Annual Audits of K-12 Local Education Agencies and State Compliance Reporting – Appendix B*, issued by the California Education Audit Appeals Panel. Management is responsible for the District's compliance with those requirements.

In planning and performing our performance audit, we obtained an understanding of the District's internal control in order to determine if the internal controls were adequate to help ensure the District's compliance with the requirements of Education Code Section 41024 for a LEA agency that receives any funds, commencing April 1, 2017, pursuant to the Leroy F. Greene School Facilities Act of 1998 (Chapter 12.5 (commencing with Section 17070.10) of Part 10 of Division 1 of Title 1 of the Education Code) and the *2020-21 Guide for Annual Audits of K-12 Local Education Agencies and State Compliance Reporting – Appendix B*, issued by the California Education Audit Appeals Panel, but not for the purpose of expressing an opinion of the effectiveness of the District's internal controls. Accordingly, we do not express an opinion on the effectiveness of the District's internal controls. Had we performed additional procedures, other matters might have come to our attention that would have been reported to you.

The results of our tests indicated that the District expended School Facilities Program funds in accordance with Education Code Section 41024 for a LEA agency that receives any funds, commencing April 1, 2017, pursuant to the Leroy F. Greene School Facilities Act of 1998 (Chapter 12.5 (commencing with Section 17070.10) of Part 10 of Division 1 of Title 1 of the Education Code) and the *2020-21 Guide for Annual Audits of K-12 Local Education Agencies and State Compliance Reporting – Appendix B*, issued by the California Education Audit Appeals Panel.

This report is intended solely for the information and use of the District and is not intended to be and should not be used by anyone other than this specified party.



San Diego, California  
May 5, 2021

**JEFFERSON ELEMENTARY SCHOOL DISTRICT  
JEFFERSON ELEMENTARY SCHOOL  
OBJECTIVES, SCOPE AND METHODOLOGY  
PROJECT NO. 57/68544-00-001**

---

On November 8, 2016, California voters approved Proposition 51, the California Public School Facility Bonds Initiative, which authorizes \$9 billion in general obligation bonds to fund construction and improvement of K-12 and community college facilities. The measure designates \$7 billion for K-12 projects falling under four types of projects (new construction, modernization, career technical education facilities, and charter school facilities), and \$2 billion for any facility project for community colleges.

**AUDIT OBJECTIVE**

Determine whether funds identified by the District on its detailed list of expenditures have been expended in accordance with the requirements of the Leroy F. Greene School Facilities Act of 1998 associated regulations, grant agreements and the *2020-21 Guide for Annual Audits of K-12 Local Education Agencies and State Compliance Reporting – Appendix B*.

**AUDIT SCOPE**

Our performance audit will be carried out in accordance with standards generally accepted in the United States of America and *Government Auditing Standards*. The scope of our performance audit includes all expenditures reported on the final form SAB 50-06 and Detailed Listing of Project Expenditures (DLOPE).

**AUDIT METHODOLOGY**

We obtained the Detailed Listing of Project Expenditures (DLOPE) for the close-out audit and the District's corresponding general ledger for the Non-Financial Hardship Project Number 57/68544-00-001. We performed the following procedures:

- Verify the District has maintained over the course of the project a general ledger that reflects expenditures at a project-specific level that includes fund, resource, project year, goal, function, and object codes for all expenditures for the project. Verify the final Detailed Listing of Project Expenditures (DLOPE) grand total for the project reconciles back to the district's general ledger grand total for the project.
- Verify any statutorily required District matching funds have been deposited in the County School Facility Fund or expended by the District from the matching funding source prior to the "Notice of Completion" by inspecting the SAB's project approval document for the applicable project and supporting accounting records provided by the District.
- Determine whether expenditures have been expended in accordance with the laws and regulations governing the SFP and were made within an eligible time frame by selecting a representative sample of project expenditures reported on the final form SAB 50-06 and DLOPE in order to agree and trace expenditures to supporting documentation.
- For construction contracts sampled, including change order amounts, inspect documentation substantiating compliance with provisions of the Public Contract Code concerning competitive bidding.
- Inspect supporting documentation for any transfers of SFP funds out of Fund 35 (County School Facility Fund) to other LEA funds and determine if they are allowable.

**JEFFERSON ELEMENTARY SCHOOL DISTRICT  
JEFFERSON ELEMENTARY SCHOOL  
OBJECTIVES, SCOPE AND METHODOLOGY, continued  
PROJECT NO. 57/68544-00-001**

---

**AUDIT METHODOLOGY (continued)**

- Agree and trace any interest reported on the final Form SAB 50-06 to amounts recorded in the general ledger and other interest documentation.
- Verify the LEA has established and funded a “Restricted Maintenance Account” for the exclusive purpose of providing ongoing and major maintenance of school buildings and has developed an ongoing major maintenance plan.

**CONCLUSION**

The results of our tests indicated that, in all significant respects, the Jefferson Elementary School District has properly accounted for the expenditures related to Non-Financial Hardship Project No. 57/68544-00-001 and that such expenditures were made for authorized purposes.

**JEFFERSON ELEMENTARY SCHOOL DISTRICT**  
**JEFFERSON ELEMENTARY SCHOOL**  
**HARD CONSTRUCTION COST RATIO**  
**PROJECT NO. 57/68544-00-001**

---

	<b>Amount</b>	<b>Percentage</b>
Total Grant Amount	\$ 2,583,090.00	100.00%
60% of Total Grant	\$ 1,549,854.00	60.00%
Reported Hard Costs & Percentage	\$ 20,211,451.00	782.45%
Audited Hard Costs & Percentage	\$ 20,211,451.00	782.45%
Difference	\$ -	0.00%

**JEFFERSON ELEMENTARY SCHOOL DISTRICT  
 JEFFERSON ELEMENTARY SCHOOL  
 SCHEDULE OF SCHOOL FACILITY PROGRAM SUMMARY OF FINAL PROJECT FUNDING  
 PROJECT NO. 57/68544-00-001**

<b>“SCHEDULE OF SCHOOL FACILITY PROGRAM (SFP) SUMMARY OF FINAL PROJECT FUNDING”</b>				
<b>(For Non-Financial Hardship Closeout Audits and Financial Hardship Closeout Audit)</b>				
District: JEFFERSON ELEMENTARY SCHOOL DISTRICT				
Project Number: 57/68544-00-001				
School Name: JEFFERSON ELEMENTARY SCHOOL				
		Non- Hardship	Hardship	Dept.
A.	State Share: Grants Received (do not include site purchase, relocation assistance, hazardous waste removal, or DTSC grants in this figure)	\$ 2,583,090.00	\$ -	
B.	Plus District Contribution	\$ 1,722,060.00	\$ -	
C.	Plus Financial Hardship Apportionment	N/A	\$ -	
D.	District Share (B + C = D)	\$ 1,722,060.00	\$ -	
E.	Plus Audited Interest Earned on State Funds	\$ -	\$ -	
F.	<b>Total Project Financing (A + D + E = F)</b>	<b>\$ 4,305,150.00</b>	<b>\$ -</b>	
G.	Reported Expenditures to Office of Public School Construction (do not include expenditures related to site purchase, relocation assistance, hazardous waste removal, or DTSC grants in this figure)	\$ 22,258,450.00	\$ -	
H.	Amount Overspent (if reported expenditures more than project financing) (G - F = H)	\$ 17,953,300.00	\$ -	
I.	<b>Amount of Audited Savings</b> (if reported expenditures less than project financing) (F - G = I; also Audited Savings amount on SFP Project Savings Schedule)	\$ -	\$ -	<b>OPSC</b>
J.	<b>Ineligible Expenditures</b> – Audit Findings from SFP Summary of Audit Findings	\$ -	\$ -	<b>CDE</b>
K.	<b>Financial Hardship Grant Adjustment</b> - Expenditures Prior to Fund Release that exceeded District Contribution – Audit Finding from SFP Summary of Audit Findings	N/A	\$ -	<b>OPSC</b>
L.	<b>Site Grant Adjustments</b> – from Schedule of Site Grant Adjustments Summary	\$ -	\$ -	<b>OPSC</b>
M.	<b>Total Amount to be returned to the State (Non-Financial Hardship For Audit Findings and Site Grant Adjustments )(J + K + L= M)</b>	\$ -	N/A	
N.	<b>Total Amount to be returned to the State - Financial Hardship District (I + J+K+L = N)</b>	N/A	\$ -	

**JEFFERSON ELEMENTARY SCHOOL DISTRICT  
 JEFFERSON ELEMENTARY SCHOOL  
 SCHEDULE OF SCHOOL FACILITY PROGRAM DETERMINATION OF PROJECT SAVINGS  
 PROJECT NO. 57/68544-00-001**

<b>"SCHEDULE OF SCHOOL FACILITY PROGRAM (SFP) DETERMINATION OF PROJECT SAVINGS"</b> (LEA to report with SAB 50-06 for each SFP project)				
District: JEFFERSON ELEMENTARY SCHOOL DISTRICT				
Project Number: 57/68544-00-001				
School Name: JEFFERSON ELEMENTARY SCHOOL				
		<b>Reported</b>	<b>Audited</b>	<b>Difference</b>
A.	State Share: Grant Amount (do not include site acquisition, relocation assistance, hazardous waste removal, or DTSC grants in this figure)	\$ 2,583,090.00	\$ 2,583,090.00	\$ -
B.	Plus District Contribution	\$ 1,722,060.00	\$ 1,722,060.00	\$ -
C.	Plus Financial Hardship Apportionment	\$ -	\$ -	\$ -
D.	District Share: (B + C)	\$ 1,722,060.00	\$ 1,722,060.00	\$ -
E.	Plus Interest Earned on State Funds	\$ -	\$ -	\$ -
F.	<b>Amounts Financed</b> (A+D+E=F)	\$ 4,305,150.00	\$ 4,305,150.00	\$ -
G.	Reported Expenditures to Office of Public School Construction (do not include expenditures related to site acquisition, relocation assistance, hazardous waste removal, or DTSC grants in this figure):	\$ 22,258,450.00	\$ 22,258,450.00	\$ -
H.	Amount Overspent (if reported expenditures more than amounts financed) (G-F=H)	\$ 17,953,300.00	\$ 17,953,300.00	\$ -
I.	<b>Amount of Savings</b> (if reported expenditures less than amounts financed) (F-G=I)	\$ -	\$ -	\$ -

**JEFFERSON ELEMENTARY SCHOOL DISTRICT  
JEFFERSON ELEMENTARY SCHOOL  
SCHEDULE OF SCHOOL FACILITY PROGRAM SITE GRANT ADJUSTMENTS SUMMARY  
PROJECT NO. 57/68544-00-001**

---

The project did not receive a grant for site purchases, site relocation, site hazardous waste removal or department of toxic substance control costs.

**JEFFERSON ELEMENTARY SCHOOL DISTRICT  
JEFFERSON ELEMENTARY SCHOOL  
SCHEDULE OF SCHOOL FACILITY PROGRAM SUMMARY OF AUDIT FINDINGS AND VIEWS OF  
RESPONSIBLE OFFICIALS  
PROJECT NO. 57/68544-00-001**

---

No findings reported.

**Views of Responsible Officials**

The District agrees with the results of the performance audit.